



పట్టణ పేదరిక నిర్మూలన సంస్థ
Mission for Elimination of Poverty in Municipal Areas (MEPMA)
Department of Municipal Administration & Urban Development, Govt of Telangana



From
Sri. M. Dana Kishore, IAS
MISSION DIRECTOR
MEPMA, Telangana - Hyderabad

To
All the Project Directors
MEPMA

Lr. No.MEPMA/455/SUH/D1

Dt.24.08.2016

Sir,

Sub:- MEPMA – NULM – Shelter for Urban Homeless – Funds released for Operation & Maintenance of Shelters for 2015-16 – Utilization Certificate to be furnished- Reg.

- Ref:- 1. NULM Guidelines on Shelters for Urban Homeless.
2. Minutes of the Project Sanction Committee meeting held on 26.02.215
3. Proceedings No.MEPMA/455/SUH/D1..dt.04.03.2015 of MD, MEPMA
4. Proceedings No.MEPMA/455/SUH/D1..dt.25.01.2016 of MD, MEPMA
5. This Office Lr.No. MEPMA/455/SUH/D1..dt.22.06.2015
6. This Office Lr.No.MEPMA/455/SUH/D1..dt.06.02.2016.
7. This Office Lr.No.MEPMA/455/SUH/D1..dt.24.02.2016.
8. This Office Lr.No.MEPMA/455/SUH/D1..dt.14.03.2016.
9. This Office Lr.No.MEPMA/455/SUH/D1..dt.19.04.2016.
10. PD, MEPMA, Mahabubnagar Lr. No.SUH/MEPMA/2016..dt.17.06.2016



You are aware that funds were released for construction/ refurbishment of Shelter (40%) for Urban Homeless and Rs.6.00 lakhs for Operation & Maintenance cost to shelters started in ULBs for the year 2015-16 vide ref. 3rd & 4th cited.

Through the ref. 5th to 8th cited, you were requested and reminded to submit the progress report on construction/ refurbishment of Shelter.

Through the ref. 9th cited, you were requested to take necessary action for completion of construction of the sanctioned shelter immediately on war-foot basis and shift the temporary shelter (in rented building) to permanent building and further requested for submission of Utilization Certificate for the amount released.

In spite of the repeated reminders from this office, the shifting of shelters into permanent structures has not taken place and the 'Utilization Certificate' for the year 2015-16 are not submitted till now. As per the directions issued by the MoHUPA, the O&M cost sanctioned to the temporary shelters is contrary to the operational guidelines of SUH and hence, funds may be arranged from the ULB's own budget.

Hence, the Project Directors, MEPMA, in the state are requested to coordinate with the Municipal Commissioners concerned and ensure immediate completion of construction of shelters sanctioned in the district and to shift the temporary shelters to the permanent buildings. Further, **'Utilization Certificates' for the amount already released in 2015-16 is to be submitted immediately for further release of funds for O&M for 2nd year and balance funds for construction/refurbishment of shelters.**

Yours faithfully,

Mission Director

2
160

SHELTER FOR URBAN HOMELESS
ULB WISE STATUS OF FUNDS RELEASED, STAGE OF WORKS & STATUS OF UCs

Sl. No	District	ULB	Shelter Address	For New Construction / Refurbishment			For Operation & Maintenance			Cumulative		Construction / Refurbishment works (Started / under progress / completed / Not Started)	Status of Submission of UCs
				Refurbishment / Construction	Amount Sanctioned	Amount Released out of total sanctioned	Amount Sanctioned	Amount Released	Total Amount Sanctioned	Total Amount Released			
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Adilabad	Adilabad	Kurshid Nagar	New Construction	50.00	20.00	0.00	0.00	50.00		Not Started	Not Submitted	
2		Adilabad	Besides Busstand, Vidya Nagar	Only O&M	0.00	0.00	0.00	6.00	6.00	6.00	26.00	Shelter not under functioning now.	Not Submitted
3	Nizamabad	Nizamabad	Old Press Bldng, Near Rly Station	Refurbishment	12.40	4.96	0.00	0.00	12.40	10.96	Under Progress	Not Submitted	
4		Nizamabad	Old DPO office, Near Rly Station	Only O&M	0.00	0.00	6.00	6.00	6.00			Only O&M	Not Submitted
5	Karimnagar	Karimnagar	Kattarampur	Refurbishment	23.00	9.20	6.00	6.00	29.00	15.20	Under Progress	Not Submitted	
6		Jagityal	Near New Bus Station	Refurbishment	4.58	1.83	6.00	6.00	10.58	7.83	Not Started	Not Submitted	
7	Warangal	Waranagal	KUC Filters, Pallevelupula	Refurbishment	20.00	8.00	6.00	6.00	26.00	14.00	Completed & Shelter operationalized	Not Submitted	
8		Waranagal	SNM Club	Refurbishment	12.50	5.00	6.00	6.00	18.50	11.00	Completed & Shelter operationalized	Not Submitted	
9		Waranagal	MGM Hospital	Refurbishment	10.00	4.00	6.00	6.00	16.00	10.00	Completed	Not Submitted	
10		Waranagal	Old Meat Market	Refurbishment	9.50	3.80	6.00	6.00	15.50	9.80	Not Started	Not Submitted	
11	Khammam	Khammam	Beneath Under Bridge	New Construction	6.00	2.40	6.00	6.00	12.00	8.40	Not Started	Not Submitted	
12		Khammam	In Govt. Hospital	Refurbishment	2.50	1.00	6.00	6.00	8.50	7.00	Completed & Shelter operationalized	Not Submitted	

Sl. No	District	ULB	Shelter Address	For New Construction / Refurbishment			For Operation & Maintenance		Cumulative		Construction / Refurbishment works (Started / under progress / completed / Not Started)	Status of Submission of UCs
				Refurbishment / Construction	Amount Sanctioned	Amount Released out of total sanctioned	Amount Sanctioned	Amount Released	Total Amount Sanctioned	Total Amount Released		
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Nalgonda	Nalgonda	Besides Municipal Office	New Construction	11.00	4.40	0.00	0.00	11.00	10.40	Not Started	Not Submitted
14		Nalgonda	Opp. Collector's Office	Only O&M	0.00	0.00	6.00	6.00	6.00		Only O&M	Not Submitted
15		Miryalaguda	Prakash Nagar	Refurbishment	10.00	4.00	0.00	0.00	10.00	10.00	Not Started	Not Submitted
16		Miryalaguda	Opp. Vigneshwar Complex	Only O&M	0.00	0.00	6.00	6.00	6.00		Only O&M	Not Submitted
17		Suryapet	Kotla Bavi shed	Refurbishment	14.00	5.60	0.00	0.00	0.00	14.00	11.60	Shelter operationalized at Goutham Nagar Community Hall. Letter for cancellation of already sanctioned Refurbishment amount and DPR for sanction of Only O&M to existing shelter is not sent to HO till now.
18	Suryapet			Near Vegetable Market	Only O&M	0.00	0.00	6.00	6.00	6.00		Shelter not under functioning now
19	Mahabub Nagar			Mahabub nagar	Near Fire station, PD gutta	Refurbishment	10.00	4.00	0.00	0.00	10.00	10.00
20		Mahabub nagar	In Govt. Hospital	Only O&M	0.00	0.00	6.00	6.00	6.00	Only O&M	Not Submitted	
21	Medak	Sangareddy	Govt. Hospital	New Construction	30.00	12.00	0.00	0.00	30.00	18.00	Not Started	Not Submitted
22		Sangareddy	Near Near Bhavani Temple	Only O&M	0.00	0.00	6.00	6.00	6.00		Only O&M	Not Submitted
23		Siddipet	Near Nehru park	New Construction	32.82	13.13	6.00	0.00	38.82	13.13	Not Started	Not Submitted
24		Siddipet	Govt. Area Hospital	New Construction	131.48	52.59	6.00	0.00	137.48	52.59	Under Progress	Not Submitted
TOTAL :				New Construction : 06 Refurbishment: 11 Only O&M : 07	389.78	155.91	102.00	90.00	491.78	245.91	Completed : 05 Under construction: 02 Not started: 09	